

From: Aaron Ng (HCSA) <aaron.ng@HCSA.com>
To: Jennifer Koh (HCSA) <jennifer.koh@HCSA.com>
Date: Tuesday, 15 April 2025 11:00 AM
Subject: RE: WAH permit - resubmission review

Jennifer,

Reviewed the updated submission. The anchor cert looks good — A1-A4 are within validity. Rescue plan is acceptable for the risk level. RA-55 revision covers the key rope access hazards. Wind protocol is noted but relies on a 'weather app' — I would recommend we require a calibrated anemometer on site, but this is not a hard block on approval.

Overall: the revised submission meets minimum requirements for PTW-WAH-84. HCSA HSE Department can proceed to approve.

Recommend approving for Wednesday 16 April start, with a condition that weather monitoring be upgraded to an on-site instrument within 5 working days.

Aaron Ng

HSE Senior Officer, HSE Department | HCSA

From: Linh Nguyen <linhnguyen.infra@hotmail.com>
To: Jennifer Koh (HCSA) <jennifer.koh@HCSA.com>
Date: Tuesday, 15 April 2025 9:15 AM
Subject: RE: WAH permit - resubmission with updated docs

Hi Jennifer,

We updated everything. Attaching:

- Anchor cert (roof anchor points A1-A4, certified March 2025)
- Rescue plan (3-person ground team, hospital within 8km)
- Wind protocol: work stops at 40kmh, site foreman checks weather app every 2 hrs
- Updated RA-55 with rope access section added

We really need to start Wed. Team already in transit.

Linh

Project Coordinator, Bintang Facade Solutions

From: Jennifer Koh (HCSA) <jennifer.koh@HCSA.com>

To: Linh Nguyen <linhnguyen.infra@hotmail.com>

Date: Monday, 14 April 2025 1:00 PM

Subject: RE: WAH permit - suspended access work this week

Dear Linh,

Thank you for submitting your Working at Height permit request. We have reviewed the submission (Document PTW-WAH-84) and identified several items that must be completed before approval:

1. Fall protection system — please provide anchor point certification and confirmation of secondary lifeline provision.
2. Rescue plan — currently marked TBC. A completed rescue plan is mandatory before approval.
3. Weather monitoring — please confirm your wind speed monitoring protocol. Work must cease if wind exceeds 40 km/h.
4. Risk assessment (RA-55) — does not address rope access-specific hazards at heights above 10 floors. Please revise.

Please resubmit with these items addressed. Note that the Wednesday start date may need to be pushed back depending on when the revised submission is received.

Jennifer Koh

HSE Senior Officer, HSE Department | HCSA

From: Linh Nguyen <linhnguyen.infra@hotmail.com>

To: Jennifer Koh (HCSA) <jennifer.koh@HCSA.com>

Date: Monday, 14 April 2025 8:45 AM

Subject: WAH permit - suspended access work this week

Hi Jennifer,

We are doing facade inspection and waterproofing repair on Tower B from this Wednesday (16 Apr 2025). The work is at 12–15 floors using rope access from the roof. We submit PTW 2 days ago (Saturday 12 Apr 2025) online.

Can you confirm it will be ready for Wednesday? The team is flying in from KL.

Linh Nguyen

Project Coordinator, Bintang Facade Solutions

linhnguyen.infra@hotmail.com